NO.NEWZ/BBMP/DD/2020-21 Date:-05-06-2020

To,
The Executive Engineer,
Dasarahalli Division
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing CC Camera at Ravindra Nagara and other area block spots in ward no 13 Shettyhalli sub division

Item No	Description of work	Unit	Qty
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth	Cum	2.16
2	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates	Cum	0.32
3	Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by	Cum	2.16
4	4.0 Mega Pixel high definition upto 60Mtr IR Night Vision CCTV Camera-EXIR with SD Card Provision (Data Rate Approved)	No's	18.00
5	Supplying Pole for PTZ Erection woth Civil Work Engineer in Charge of work (Data Rate Approved)	Each	6.00
6	Supplying Of 6U Rack with SS Lock & Key (Data Ra/te Approved)	No's	6.00
7	Junction Metal Box (Data Rate Approved)	No's	6.00
8	5 Port Switch (Data Rate Approved)	No's	6.00
9	HDMI Splitter or Auto Video Switch Output (Data Rate Approved)	No's	6.00
10	Power Adopter (Data Rate Approved)	No's	6.00
11	Supply and Installation/Fixing/Provision of Outdoor type Thermoplastic Modular Panel Enclosure with Transparent Polycarbonate Lid Shock Proof IP65 (weather Proof) Rust	Each	1.00
12	UPS 2Hours Backup	No's	7.00
13	Battery 2 Hours Backup	No's	1.00
14	Supplying of 32 Channel NVR (NVR defulat without HDD) with 2SATA H264 Compression Engineer in Charge of work (Data Rate Approved)	No's	1.00
15	Supplying of 4 TB Harddisk-seagate Engineer in Charge of work (Data Rate Approved)	No's	4.00
16	Supplying of 4+4 POE switch TP link Engineer in Charge of work (Date Rate Approved)	No's	6.00
17	Suuplying of 4 Pin Spike Pin Cana/reputed Engineer in Charge of work (Date Rate Approved)	Each	12.00
18	Outdoor Supportable CAD6/CAD5 Cable /Power Cable FRLS (Data Rate Approved)	Permtr	1084.00
19	Outdoor Supportable CAD6/CAD5 Cable /Power Cable Cabling,Laying Charges	Permtr	1084.00

ಸಹಾಯಕ ಅಭಿಯಂತರರು

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL: newzen576@gmail.com

Scanned with CamScanner

Item No	Description of work	Unit	Qty
20	HDMI Patch cable for connectivity Engineer in Charge of work (Data Rate Approved)	No's	18.00
21	Supplying Of 12V/2.5A Adopter (Data Rate Approved)	No's	18.00
22	Circuit Breaker For CC TV Protection (Data Rate Approved)	No's	18.00
23	Supplying of Hardware items and fixing charges Engineer in Charge of work (Data Rate Approved)	Each	18.00
24	CPU - i3 Processer- 450 MHZ, 8Gb Ram, 250Gb Hard Disk Full Core (Date Rate Approved)	No's	1.00
25	Installation Charges for Camera and NVR Engineer in Charge of work (Date Rate Approved)	Set	19.00
26	IP Configuration Engineer in Charge of work (Date Rate Approved)	Each	19.00
27	Supplying Of 42" LED TV Make Samsung/LG/Philips/Videocon (Date Rate Approved)	Each	1.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕಛೇರಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಮಸ.ಎಂ. ರಸ್ತೆ, ಯಶವಂತಪುರ, ಬೆಂಗಳೂರು

Scanned with CamScanner